BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

1	Name of Work	Maintenance of roads footpath and Providing kerbs in ward no 13 Mallasandra Shettyhalli Sub Division.			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	40.00 Lakhs	Accepted Tender Cost	3708581.27
3	Sanctioned Estimate No & Dt	AS No:	129/20-21	TS No:	99/20-21
4	Head of Account	P-3296			
5	Work order No & Dt	EE/DD/W.O/173/2020-21, Dated: 01.02.2021			
6	Entrustment No & Dt	BBMP/EE/DD/AGR/173/19-20, Dated: 01.02.2021			
7	Work Code/Job Code	013-20-000121			
8	Name of Contractor	M/s R G CONSTRUCTIONS			
9(A)	Time stipulated for completion of work	01.05.2021			
(B)	Delay in execution of work	119 days			
10	Schedule DT of Start of work (as per W.O)	01.02.2021			
11	Schedule DT of Completion (as per W.O)	01.05.2021			
12	Measurement recorded in	M B No	(4839/18-19), 29/07/21		
		Page No			
13	Check Measurement of the AEE/EE	M B No	4839/18-19		
		Page No			
14	Name of the Office/ Office In charge of the work	Sri Venkateshappa			
15	a) Asst.Eng/Junior Eng:	Sri Venkateshappa			
	b) Asst Executive Engineer:	Janardhan			

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
40.00 Lakhs			-		

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned By Scanner Go